

Baustelle:
Chantier:
Cantiere:

DEFH Tannenweg

Tagesrapport



Datum:
Date:
Data: 07.09.2021 Rapport. Nr. 2

Unterschrift:
Signature:
Firma:

	Pos.	Pos.	Pos.	Pos.	Pos.	Pos.	Pos.	Pos.
Total	241.111	281.411	281.714	511.103	561.121			
o.B s.m.								
m.B a.m.								

Pos.	Arbeitsbeschrieb/Bemerkungen
Pos.	Description des travaux / Remarques
Pos.	Descrizione del lavoro / Osservazioni
241.111	Sohle planieren 34.00 x 0.6
281.411	Fundamentschalung erstellen
281.714	Geröllbeton für Fundament Blocksteinmauer einbauen
511.103	Blocksteine versetzen
561.121	Sickerpackung einbauen

Personal Personnel Mano d'opera	h	9		2	1	4.5	1.5	
Ben Meyer	h	9		2	1	4.5	1.5	
Jan von Flüeh	h	9		2	1.5	4	1.5	
Luis Ruggiero	h	9		1	2	4.5	1.5	
Fabienne Berger	h							
Fahrzeuge Véhicules Veicoli	h	0.5	x	0.5				
Lieferwagen	h	0.5	x	0.5				
Maschinen Machines Macchinari	h	7	x		1	4.5	1.5	
Kompaktlader to 4.0	h							
Raupenbagger to 9.0	h	7	x		1	4.5	1.5	
Vibrostampfer 90 kg	h							
Vibroplatte to 0.4	h	1		0.25			0.75	
Dumper bis I 1500	h	1.5					1.5	

Materialieingang Réception de matériaux materiale consegnato	Einheit Unité Unità	Silo Silo Silos	Bezugsort Lieu d'approvisionnement Luogo del ritiro	Lieferschein Bulletin de livraison Bolletta di consegna	Transport durch Transport par Transporto effettuato da
Blockwurfsteine Granit 50x50	to	50		7123	Burch Transporte
Geröllbeton CEM I kg/m3 150	m3	10	Arnold & Co	56753	Arnold & Co
Geröllbeton CEM I kg/m3 150	m3	5	Arnold & Co	56758	Arnold & Co
Schaltafeln 200/50	St	18	Magazin		
Holzpfähle 100 cm NW 5 cm	St	20	Magazin		
Geröllbeton CEM I kg/m3 75	m3	8	Arnold & Co	56758	Arnold & Co

Materialabfuhr Évacuation de matériaux Materiale asportato	Einheit Unité Unità	Silo Silo Silos	Bezugsort Lieu d'approvisionnement Luogo del ritiro	Lieferschein Bulletin de livraison Bolletta di consegna	Transport durch Transport par Transporto effettuato da

